

Newhaven Estate - Stage 16, Tarneit

Level 1 Inspection & Testing Report

Reference: 1120 0277-1



Prepared for:

BMD Urban

February 2022



A&Y ASSOCIATES
GEOTECHNICAL ENGINEERING CONSULTANTS

Document Control Record

Prepared by:

A&Y Associates Pty Ltd

ABN 92 614 244 665

5/16 Network Drive

Truganina, VIC 3029

T: (03) 8754 8325

E: info@ayassociates.com.au

W: www.ayassociates.com.au

Document control

Report title	Level 1 Inspection & Testing				
Project reference number	1120 0277-1				
Client	BMD Urban				
Contact name	Mark Martino				
Contact number	0400 846 438				
Contact e-mail	Mark.Martino@bmd.com.au				
Revision	Date	Descriptions/Status	Author	Reviewer	Approver
0	02/02/2022	Final	B Mu	A Tan	A Tan

Approver



Alvin Tan

(BE Civil and Infrastructure), MIEAust

Senior Geotechnical Engineer

E: alvin@ayassociates.com.au | M: 0449 288 338



ENGINEERS
AUSTRALIA
Professional Engineer
MEMBER

Disclaimer

The findings and conclusions contained in this report are made based on site conditions that existed at the time this work was conducted. The conclusions present in this report are relevant to the conditions of the site and the state of legislation currently enacted as at the date of this report.

Findings and conclusions are made assuming that the soil, groundwater, geological and chemical conditions detailed within this report are accurate and remain applicable to the site at the time of writing. No other warranties are made or intended.

A&Y Associates (A&Y) Pty Ltd has used a degree of skill and care ordinarily exercised by reputable members of our profession practicing in the same or similar locality.

A&Y does not make any representation or warranty that the conclusions in this report will be applicable in the future as there may be changes in the condition of the site, applicable legislation or other factors that would affect the conclusions contained in this report.

This report has been prepared exclusively for use by our client. This report cannot be reproduced without the written authorisation of A&Y and then can only be reproduced in its entirety.

Applicability

This report has been prepared for the benefit for our client with respect to the particular brief given to us and it may not be relied upon in other contexts or for any other purpose without our prior review and agreement.

No responsibility for this report will be taken by A&Y if it is altered in any way, or not reproduced in full.

Contents

1	Introduction.....	3
2	Project Summary	3
3	Project Specifications.....	4
4	Subgrade Assessment.....	5
5	Earthworks.....	5
6	Fill Material.....	5
7	Testing.....	6
8	Finished Surface Levels	6
9	Exclusion	6
10	Conclusion.....	7
	Appendix A - Site Plan	8
	Appendix B – Test Locations	10
	Appendix C – Test Results Summary	12
	Appendix D – NATA Test Results	14

1 Introduction

This report presents the results of the Level 1 Inspection and Testing for the construction of the fill platforms located in Newhaven Estate - Stage 16, Tarneit.

2 Project Summary

It is understood that BMD Urban require the fill platforms within Newhaven Estate - Stage 16, Tarneit to be constructed under Level 1 Inspection and Testing undertaken by a Geotechnical Inspection and Testing Authority (GITA).

Level 1 Inspection and Testing, as defined in AS3798-2007 "Guidelines on Earthworks for Commercial and Residential Development," provides for full time inspection of the construction of controlled fill and field and laboratory testing in accordance with AS1289 "Methods of Testing Soils for Engineering Purposes".

The Level 1 inspection was undertaken by a Geotechnician from A&Y Associates over a period of five (5) working days on **31st August 2021 to 3rd September 2021 and 7th September 2021**.

This report is applicable for fill placed by BMD Urban for the following lots located in Newhaven Estate - Stage 16, Tarneit, as shown in Appendix A – Site Plan.

- Lot 1602 - 1620

3 Project Specifications

No specification on the compaction and moisture requirement has been provided for the construction works in Newhaven Estate - Stage 16, Tarneit. However, based on drawing (ref: 304669CR100-Rev0 prepared by Spiire Australia PTY LTD) all filling on lots and within road reserves greater than 200mm is to be undertaken under level 1 supervision in accordance with AS3798. The supervision and inspections were performed based on AS3798. A short summary of the requirements outline in AS3798 is provided below:

- Material to be used for fill construction shall satisfy the requirements of AS3798-2007 "Guidelines on Earthworks for Commercial and Residential Developments". Material used shall be free of:
 - Organic soils, such as topsoils, severely root affected subsoil and peat;
 - Contaminated soils;
 - Materials which undergo volume change or loss of strength when disturbed and exposed to moisture;
 - Silts, or materials that have deleterious engineering properties of silt;
 - Fill that contains wood, metal, plastic, boulders, or other deleterious material, in sufficient proportions to affect the required performance of fill;
 - The maximum particle size of any rocks or other lump, within the layer, has not exceeded two-thirds (2/3) of the compacted layer thickness.
- Compaction to achieve a dry density ratio of at least 95% Standard, as the project was classified as **Residential**.

4 Subgrade Assessment

The subgrade was assessed by A&Y Associates following the topsoil removal and before any fill was placed. The subgrade assessment was undertaken on the **31st August 2021 and 7th September 2021** as mentioned in report *1120 0277-1 (SS11)*.

The exposed subgrade material comprised natural silty clay. No wet or soft patches were found during the inspection. No evidence of deleterious material was found during the inspection.

5 Earthworks

The earthworks for this project included stripping of topsoil, removing of tree roots, proof rolling the subgrade and placement and compaction of fill to construct engineered platforms.

Based on design plans and site inspection, it appears that the fill thickness placed is approximately 200mm-400mm. The fill layers or thickness nominated in this report are provided as a guide on the amounts of fill placed and do not necessarily reflect an accurate survey of the fill levels.

6 Fill Material

The fill material used for the platform consisted of site derived material. The material was predominantly comprising of Silty Clay.

7 Testing

Field density testing was undertaken on the compacted fill at a frequency of a minimum of 3 tests per lot (AS3798 Table 8.1).

Tests were performed using a Nuclear Density Gauge for field density determination as per AS 1289.5.8.1. Testing was completed at a minimum rate of 3 field density tests per day's production based on the minimum requirements of AS 3798-2007 and taken from each layer of fill placed.

A total of 15 field density tests were performed during the earthworks. All of the test results met the specified compaction requirement of 95% Standard Compaction. The locations of the 15 field density tests are shown in Appendix B – Test Locations. A summary of the test results obtained from the field density testing is presented in Appendix C – Test Results Summary. The laboratory test reports of the field density tests are presented in Appendix D – NATA Test Results.

8 Finished Surface Levels

It should be noted that even though the final fill layer meets the specification requirements, over time, the material may be subject to adverse weather conditions resulting in either surface softening or drying and cracking. The top 150mm – 200mm of the fill will deteriorate with time and should be considered by the foundation engineer.

9 Exclusion

A&Y Associates was not involved in monitoring and testing the following works and as such are not included in the Level 1 report.

- Any trenches excavated and backfilled on site for the installation of underground services such as sewers, electrical conduits, water mains etc.
- Footpaths in front of the lots that may be excavated and filled after the Level 1 supervision conducted by A&Y Associates.
- Uncontrolled fill and topsoil that may have been placed as part of the landscaping of the site following the completion of the engineered fill construction.


10 Conclusion

On the completion of the earthworks and after analysing the materials used, it has been concluded that the filling procedure conducted by BMD Urban appears to be consistent with the requirements of AS 3798 in regards to the placement of fill materials on a project under Level 1 Supervision and in accordance with the project specification as provided to A&Y Associates.

Appendix A - Site Plan




Area Inspected and Tested



WARNING
 BEWARE OF UNDERGROUND/OVERHEAD SERVICES
 THE LOCATION OF UNDERGROUND AND OVERHEAD SERVICES IS NOT GUARANTEED AND IS BASED ON RECORD DRAWINGS AND FIELD SURVEY. THE LOCATION OF UNDERGROUND AND OVERHEAD SERVICES IS NOT GUARANTEED AND IS BASED ON RECORD DRAWINGS AND FIELD SURVEY.

Rev	Description	Approved	Date
1	ISSUED FOR CONSTRUCTION	M.H.	08/07/21
2	PARKING BAY ACCESS, LOT 1898 DRIVEWAY RELOCATED & NOTES UPDATED	M.H.	28/09/21
3	PARKING BAY HATCH UPDATED, NOTES ADDED AND UPDATED	M.H.	08/09/21
4	ISSUED FOR APPROVAL	M.H.	04/05/21
5	Amendments		



spiire
 41/41A THORPE STREET PO BOX 1684 MELBOURNE
 VICTORIA 3007 AUSTRALIA T 61 3 8663 7363
 spiire.com.au AIN 05 050 028 030

PEET
 Designed: B. BASIAS
 Authorised: M. HOLMES
 Checked: M. HOLMES
 Date: 04/05/21

**NEWHAVEN ESTATE
 STAGE 16
 ROAD AND DRAINAGE
 ROAD LAYOUT PLANS - FACE PLAN
 WYNDHAM CITY COUNCIL
 PLOT NO.1895 PTY LTD**
CONSTRUCTION 304669CR201 0

PROJECT:
 Newhaven Estate – Stage 16

LOCATION:
 Tarneit

CLIENT:
 BMD Urban

PROJECT No:
 1120 0277-1


SITE PLAN SKETCH—NOT TO SCALE




Appendix B – Test Locations



Indicative Test Location



Rev	Amendments	M.H.	DATE
0	ISSUED FOR CONSTRUCTION	M.H.	02/07/21
1	PARKING BAY ADDED ON VOYAGER BOULEVARD & LOT 1896 DRIVEWAY RELOCATED	M.H.	23/06/21
A	ISSUED FOR APPROVAL	M.H.	04/05/21



spiire
 414 LA TROUBE STREET PO BOX 18556 MELBOURNE
 VICTORIA 3007 AUSTRALIA T 01 5 988 7333
 spiire.com.au ABN 58 050 029 635

PEET
 Designed: B. BASIAS
 Authorised: M. HOLMES
 Checked: M. HOLMES
 Date: 04/05/21

**NEWHAVEN ESTATE
 STAGE 16
 ROAD AND DRAINAGE
 SIGNAGE AND LINEMARKING - SHEET 1
 WYNDHAM CITY COUNCIL
 PEET NO. 1895 PTY LTD**
CONSTRUCTION 304669CR800 0

PROJECT:
 Newhaven Estate – Stage 16

LOCATION:
 Tarneit

CLIENT:
 BMD Urban


PROJECT No:
 1120 0277-1

SITE PLAN SKETCH—NOT TO SCALE



Appendix C – Test Results Summary

Project No		1120 0277-1			Client	BMD Urban				
Project Name		Newhaven Estate - Stage 16			Specification			Density Ratio \geq 98% of Peak Wet Density		
Location		Tarneit								
Test No	Retest of Test	Date	Location	Layer	Oversize	Density Ratio	Moisture Ratio	Moisture Variation	Pass / Fail	Retest
#	#		Lot #	#	%	%	%	%		Pass / Fail
1	-	31/08/2021	-	FSL	0.0	98.0	96.5	-1.0	Pass	-
2	-	31/08/2021	-	FSL	0.0	98.0	97.0	-0.5	Pass	-
3	-	31/08/2021	-	FSL	0.0	100.5	103.0	1.0	Pass	-
4	-	1/09/2021	-	1	0.0	99.5	101.0	0.5	Pass	-
5	-	1/09/2021	-	1	0.0	98.0	99.5	0.0	Pass	-
6	-	1/09/2021	-	1	0.0	98.0	101.0	0.0	Pass	-
7	-	2/09/2021	-	FSL	0.0	99.0	90.5	-2.0	Pass	-
8	-	2/09/2021	-	FSL	0.0	99.0	89.0	-2.5	Pass	-
9	-	2/09/2021	-	FSL	0.0	98.5	88.5	-3.0	Pass	-
10	-	3/09/2021	-	1/FSL	0.0	98.5	100.0	0.0	Pass	-
11	-	3/09/2021	-	1/FSL	0.0	98.0	98.5	0.0	Pass	-
12	-	3/09/2021	-	1/FSL	0.0	98.5	100.5	0.0	Pass	-
13	-	7/09/2021	-	FSL	3.2	98.5	99.0	-0.5	Pass	-
14	-	7/09/2021	-	FSL	3.6	98.0	99.0	-0.5	Pass	-
15	-	7/09/2021	-	FSL	4.1	98.0	98.5	0.0	Pass	-



** Negative (-) value indicates that the field moisture content is drier than the optimum moisture content (OMC)

** Positive (+) value indicates that the field moisture content is wetter than the optimum moisture content (OMC)



Appendix D – NATA Test Results

Field Density Test Results

AS1289.5.7.1

Client:	BMD Urban	Job No:	BMD1843
Project:	Newhaven Estate - Stage 16	Report:	1
Location:	Tarneit		



Sample No	1	2	3			
Date Tested	31/08/2021	31/08/2021	31/08/2021			
Time Tested	PM	PM	PM			

Test Location	Refer to Plan	Refer to Plan	Refer to Plan			
Level/Layer	FSL	FSL	FSL			
Layer Thickness	mm 200	mm 200	mm 200			
Test Depth	mm 175	mm 175	mm 175			
Field Wet Density	t/m ³ 1.88	t/m ³ 1.84	t/m ³ 1.85			
Field Moisture Content	% 22.6	% 22.3	% 25.7			
Material:	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill			

Oversize Material	WET, %	0.0	0.0	0.0		
Sieve Size	mm	19	19	19		
Peak Converted Wet Density	t/m ³	1.92	1.88	1.84		
Optimum Moisture Content	%	23.5	23	25		


Moisture Ratio	%	96.5	97	103		
Moisture Variation from OMC	%	-1.0 Drier	-0.5 Drier	1.0 Wetter		
Density Ratio	%	98.0	98.0	100.5		

Specification:	98% STD	Test Selection:	N/A
Notes:	Ref : 1120 0277-1 (SI01)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)

 <p style="font-size: small;">WORLD RECOGNISED ACCREDITATION</p>	<p style="font-size: small;">NATA Accredited Laboratory No. 20172</p> <p style="font-size: small;">Accreditation for compliance with ISO/IEC 17025 - Testing</p> <p style="font-size: small;">The results of tests, calibrations and/or measurements included in this document, are traceable to Australian / National Standards</p>	<p style="font-size: small;">Approved Signatory:</p> <div style="text-align: center;">  David Burns </div>	<p style="font-size: small;">Date:</p> <p style="text-align: center;">06/09/2021</p>
---	--	--	--



Test Location



PROJECT:
Newhaven Estate – Stage 16

LOCATION:
Tarneit

CLIENT:
BMD Urban

PROJECT No:
1120 0277-1 (SI01)

DATE:
31/08/2021

SITE PLAN SKETCH—NOT TO SCALE



Field Density Test Results AS1289.5.7.1

Client:	BMD Urban	Job No:	BMD1843
Project:	Newhaven Estate - Stage 16	Report:	2
Location:	Tarneit		

Sample No	4	5	6			
Date Tested	1/09/2021	1/09/2021	1/09/2021			
Time Tested	PM	PM	PM			

Test Location	Refer to Plan	Refer to Plan	Refer to Plan			
Level/Layer	1	1	1			
Layer Thickness	mm 200	mm 200	mm 200			
Test Depth	mm 175	mm 175	mm 175			
Field Wet Density	t/m ³ 1.82	t/m ³ 1.81	t/m ³ 1.80			
Field Moisture Content	% 21.2	% 22.4	% 22.2			
Material:	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill			

Oversize Material	WET, %	0.0	0.0	0.0		
Sieve Size	mm	19	19	19		
Peak Converted Wet Density	t/m ³	1.83	1.85	1.84		
Optimum Moisture Content	%	21	22.5	22		


Moisture Ratio	%	101	99.5	101		
Moisture Variation from OMC	%	0.5	0.0	0.0		
Density Ratio	%	99.5	98.0	98.0		

Specification:	98% STD	Test Selection:	N/A
Notes:	Ref : 1120 0277-1 (SI02)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)


 <p>NATA WORLD RECOGNISED ACCREDITATION</p>	<p>NATA Accredited Laboratory No. 20172 Accreditation for compliance with ISO/IEC 17025 - Testing The results of tests, calibrations and/or measurements included in this document, are traceable to Australian / National Standards</p>	<p>Approved Signatory: </p> <p>David Burns Date: 7/09/2021</p>
---	--	---



Test Location



Rev	Description	Approved	Date
0	ISSUED FOR CONSTRUCTION	M.H.	20/07/21
1	PARKING BAY ADDED ON VOYAGER BOULEVARD & LOT 1896 DRIVEWAY RELOCATED	M.H.	23/06/21
A	ISSUED FOR APPROVAL	M.H.	04/05/21
Rev	Amendments	Approved	Date



spiire
 414 LA TROUBE STREET PO BOX 18556 MELBOURNE
 VICTORIA 3007 AUSTRALIA T 01 3 9882 7333
 spiire.com.au ABN 58 050 029 635

PEET
 Designed: B. BASIAS
 Authorised: M. HOLMES
 Checked: M. HOLMES
 Date: 04/05/21

**NEWHAVEN ESTATE
 STAGE 16
 ROAD AND DRAINAGE
 SIGNAGE AND LINEMARKING - SHEET 1
 WYNDHAM CITY COUNCIL
 PEET NO. 1895 PTY LTD**
CONSTRUCTION 304669CR800 0

PROJECT:
 Newhaven Estate – Stage 16

CLIENT:
 BMD Urban

DATE:
 01/09/2021

LOCATION:
 Tarneit

PROJECT No:
 1120 0277-1 (SI02)

SITE PLAN SKETCH—NOT TO SCALE



Field Density Test Results

AS1289.5.7.1

Client:	BMD Urban	Job No:	BMD1843
Project:	Newhaven Estate - Stage 16	Report:	3
Location:	Tarneit		

Sample No	7	8	9			
Date Tested	02/09/2021	02/09/2021	02/09/2021			
Time Tested	PM	PM	PM			

Test Location	Refer to Plan	Refer to Plan	Refer to Plan			
Level/Layer	FSL	FSL	FSL			
Layer Thickness	mm 200	mm 200	mm 200			
Test Depth	mm 175	mm 175	mm 175			
Field Wet Density	t/m ³ 1.92	t/m ³ 1.87	t/m ³ 1.88			
Field Moisture Content	% 19.5	% 22.2	% 21.2			
Material:	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill			

Oversize Material	WET, % 0.0	0.0	0.0			
Sieve Size	mm 19	mm 19	mm 19			
Peak Converted Wet Density	t/m ³ 1.94	t/m ³ 1.90	t/m ³ 1.91			
Optimum Moisture Content	% 21.5	% 25	% 24			

Moisture Ratio	%	90.5	89	88.5		
Moisture Variation from OMC	%	-2.0	-2.5	-3.0		
Density Ratio	%	99.0	99.0	98.5		

Specification:	98% STD	Test Selection:	N/A
Notes:	Ref : 1120 0277-1 (SI03)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)



NATA Accredited Laboratory No. 20172
Accreditation for compliance with ISO/IEC 17025 - Testing
The results of tests, calibrations and/or measurements included in this document, are traceable to Australian / National Standards

Approved Signatory:




David Burns


Date: 06/09/2021



Test Location



Rev	Description	Author	Date
0	ISSUED FOR CONSTRUCTION	M.H.	02/07/21
1	PARKING BAY ADDED ON VOYAGER BOULEVARD & LOT 1896 DRIVEWAY RELOCATED	M.H.	23/06/21
A	ISSUED FOR APPROVAL	M.H.	04/05/21
Rev	Amendments	Approved	Date



spiire
414 LA TROUBE STREET PO BOX 18556 MELBOURNE
VICTORIA 3007 AUSTRALIA T 01 3 9882 7333
spiire.com.au ABN 58 050 029 635

PEET
Designed: B. BASIAS
Authorised: M. HOLMES
Checked: M. HOLMES
Date: 04/05/21

**NEWHAVEN ESTATE
STAGE 16
ROAD AND DRAINAGE
SIGNAGE AND LINEMARKING - SHEET 1**
WYNDHAM CITY COUNCIL
PEET NO. 1895 PTY LTD
CONSTRUCTION 304669CR800 0

PROJECT:
Newhaven Estate – Stage 16

CLIENT:
BMD Urban

DATE:
02/09/2021

LOCATION:
Tarneit

PROJECT No:
1120 0277-1 (SI03)

SITE PLAN SKETCH—NOT TO SCALE



Field Density Test Results AS1289.5.7.1

Client:	BMD Urban	Job No:	BMD1843
Project:	Newhaven Estate - Stage 16	Report:	4
Location:	Tarneit		

Sample No	10	11	12			
Date Tested	03/09/2021	03/09/2021	03/09/2021			
Time Tested	AM	AM	AM			

Test Location	Refer to Plan	Refer to Plan	Refer to Plan			
Level/Layer	1st Layer/FSL	1st Layer/FSL	1st Layer/FSL			
Layer Thickness	mm 200	mm 200	mm 200			
Test Depth	mm 175	mm 175	mm 175			
Field Wet Density	t/m ³ 1.83	t/m ³ 1.74	t/m ³ 1.76			
Field Moisture Content	% 20.5	% 22.2	% 26.7			
Material:	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill			

Oversize Material	WET, %	0.0	0.0	0.0		
Sieve Size	mm	19	19	19		
Peak Converted Wet Density	t/m ³	1.86	1.78	1.78		
Optimum Moisture Content	%	20.5	22.5	26.5		

Moisture Ratio	%	100	98.5	100.5		
Moisture Variation from OMC	%	0.0	0.0	0.0		
Density Ratio	%	98.5	98.0	98.5		

Specification:	98% STD	Test Selection:	N/A
Notes:	Ref : 1120 0277-1 (SI04)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)



NATA Accredited Laboratory No. 20172
Accreditation for compliance with ISO/IEC 17025 - Testing
The results of tests, calibrations and/or measurements included in this document, are traceable to Australian / National Standards

Approved Signatory:




David Burns


Date: 06/09/2021



Test Location



Rev	Amendments	M.H.	Date
0	ISSUED FOR CONSTRUCTION	M.H.	02/07/21
1	PARKING BAY ADDED ON VOYAGER BOULEVARD & LOT 1896 DRIVEWAY RELOCATED	M.H.	23/06/21
A	ISSUED FOR APPROVAL	M.H.	04/05/21



spiire
 414 LA TROUBE STREET PO BOX 18556 MELBOURNE
 VICTORIA 3007 AUSTRALIA T 01 5 980 7333
 spiire.com.au ABN 58 050 029 635

PEET
 Designed: B. BASIAS
 Authorised: M. HOLMES
 Checked: M. HOLMES
 Date: 04/05/21

**NEWHAVEN ESTATE
 STAGE 16
 ROAD AND DRAINAGE
 SIGNAGE AND LINEMARKING - SHEET 1
 WYNDHAM CITY COUNCIL
 PEET NO. 1895 PTY LTD**
CONSTRUCTION 304669CR800 0

PROJECT:
 Newhaven Estate – Stage 16

CLIENT:
 BMD Urban

DATE:
 03/09/2021

LOCATION:
 Tarneit

PROJECT No:
 1120 0277-1 (SI04)

SITE PLAN SKETCH—NOT TO SCALE



Field Density Test Results AS1289.5.7.1

Client:	BMD Urban	Job No:	BMD1843
Project:	Newhaven Estate - Stage 16	Report:	5
Location:	Tarneit		

Sample No	13	14	15			
Date Tested	07/09/2021	07/09/2021	07/09/2021			
Time Tested	PM	PM	PM			

Test Location	Refer to Plan	Refer to Plan	Refer to Plan			
Level/Layer	FSL	FSL	FSL			
Layer Thickness	mm 200	mm 200	mm 200			
Test Depth	mm 175	mm 175	mm 175			
Field Wet Density	t/m ³ 1.85	t/m ³ 1.81	t/m ³ 1.83			
Field Moisture Content	% 21.3	% 24.8	% 22.2			
Material:	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill			

Oversize Material	WET, % 3.2	3.6	4.1			
Sieve Size	mm 19	mm 19	mm 19			
Peak Converted Wet Density	t/m ³ 1.87	t/m ³ 1.84	t/m ³ 1.84			
Optimum Moisture Content	% 21.5	% 25	% 22.5			

Moisture Ratio	%	99	99	98.5		
Moisture Variation from OMC	%	-0.5	-0.5	0.0		
Density Ratio	%	98.5	98.0	98.0		

Specification:	98% STD	Test Selection:	N/A
Notes:	Ref : 1120 0277-1 (SI05)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)



NATA Accredited Laboratory No. 20172
Accreditation for compliance with ISO/IEC 17025 - Testing
The results of tests, calibrations and/or measurements included in this document, are traceable to Australian / National Standards

Approved Signatory:




David Burns


Date: 14/09/2021



Test Location



Rev	Amendments	Approved	Date
0	ISSUED FOR CONSTRUCTION	M.H.	02/07/21
1	PARKING BAY ADDED ON VOYAGER BOULEVARD & LOT 1896 DRIVEWAY RELOCATED	M.H.	23/06/21
A	ISSUED FOR APPROVAL	M.H.	04/05/21



spiire
 414 LA TROUBE STREET PO BOX 18556 MELBOURNE
 VICTORIA 3007 AUSTRALIA T 01 3 9882 7333
 spiire.com.au ABN 58 050 029 635

PEET
 Designed: B. BASIAS
 Authorised: M. HOLMES
 Checked: M. HOLMES
 Date: 04/05/21

**NEWHAVEN ESTATE
 STAGE 16
 ROAD AND DRAINAGE
 SIGNAGE AND LINEMARKING - SHEET 1
 WYNDHAM CITY COUNCIL
 PEET NO. 1895 PTY LTD**
CONSTRUCTION 304669CR800 0

PROJECT:
 Newhaven Estate – Stage 16

LOCATION:
 Tarneit

CLIENT:
 BMD Urban

PROJECT No:
 1120 0277-1 (SI05)

DATE:
 07/09/2021

SITE PLAN SKETCH—NOT TO SCALE

