

Level 1 Inspection and Testing Report

| Geotechnical | Environmental | Residential | Pavements | Investigations & Design |



A&Y ASSOCIATES
GEOTECHNICAL ENGINEERING CONSULTANTS

Site: Newhaven Estate Stage 9, Tarneit

Project No: 1120 0158-1



Prepared for
BMD Urban
February 2020

Contact Information

A & Y Associates Pty Ltd
ABN 92 614 244 665

5/16 Network Drive,
Truganina 3029

Email: info@ayassociates.com.au

Document Information

Prepared for: BMD Urban
ABN 65 158 035 539

Attention: Mark Martino
Address: 24-30 Camberwell Rd,
Hawthorn East 3124

Mobile: 0400 846 438
Email: mark.martino@bmd.com.au

Revision Chart

Version	Description	Author	Reviewer	Release Approval	Release Date	Client Copy
0	<i>Level 1 Inspection and Testing Report</i>	YZ	AT	AT	28/02/2020	Soft copy (email)

Project Contributors

Prepared by:



Yan Zheng
(BE Civil and Infrastructure)
MIEAust
Geotechnical Engineer
Mob: 0425 040 127
Email: yan@ayassociates.com.au



Reviewed and Authorized by:



Alvin Tan
(BE Civil and Infrastructure)
MIEAust
Geotechnical Engineer
Mob: 0449 288 338
Email: alvin@ayassociates.com.au



Table of Contents

1. Introduction.....	4
2. Project Summary	4
3. Project Specifications	5
4. Subgrade Assessment.....	6
5. Earthworks	6
6. Fill Material.....	6
7. Testing	7
8. Exclusion	7
9. Conclusion	8
Appendix A – Site Plan.....	9
Appendix B – Test Locations.....	11
Appendix C – Test Results Summary.....	13
Appendix D – NATA Test Results.....	15

1. Introduction

This report presents the results of the Level 1 Inspection and Testing for the construction of the fill platforms at the Newhaven Estate Stage 9, Tarneit.

2. Project Summary

It is understood that BMD Urban requires the fill platforms within Newhaven Estate Stage 9 to be constructed under Level 1 Inspection and Testing undertaken by a Geotechnical Inspection and Testing Authority (GITA).

Level 1 Inspection and Testing, as defined in AS3798-2007 "Guidelines on Earthworks for Commercial and Residential Development," provides for full time inspection of the construction of controlled fill and field and laboratory testing in accordance with AS1289 "Methods of Testing Soils for Engineering Purposes".

The Level 1 Inspection and Testing was undertaken by a Senior Geotechnician from A&Y Associates over a period of 3 working days:

- 6th February 2020 to 8th February 2020

This report is applicable for fill placed by BMD Urban for the proposed locations below in Newhaven Estate Stage 9 as shown in Appendix A - Site Plan.

- Lot 908-914
- Lot 921-926
- Lot 932-936

3. Project Specifications

No specification has been provided for the construction works in Newhaven Estate Stage 9. The supervision and inspections were performed based on AS3798. A short summary of the requirements outlined in AS3798 is provided below:

- All filling in excess of 300mm depth within the building envelope of allotments shall be undertaken to specifications satisfying the requirements of AS3798.
- Material to be used for fill construction shall satisfy the requirements of AS23798-2007 “Guidelines on Earthworks for Commercial and residential Developments”. Material used shall be free of:
 - Organic soils, such as topsoils, severely root affected subsoil and peat;
 - Contaminated soils;
 - Materials which undergo volume change or loss of strength when disturbed and exposed to moisture;
 - Silts, or materials that have deleterious engineering properties of silt;
 - Fill that contains wood, metal, plastic, boulders or other deleterious material, in sufficient proportions to affect the required performance of fill;
 - The maximum particle size of any rocks or other lump, within the layer, has not exceeded two-thirds (2/3) of the compacted layer thickness.
- Compaction to achieve a dry density ratio of at least 95% Standard, as the project was classified as **Residential**.

4. Subgrade Assessment

The subgrade was assessed by A&Y Associates following the removal of asbestos contaminated soils and topsoils before any fill was placed. The subgrade assessment was undertaken on 5th February 2020 as mentioned in report *1120-0158-1 (SS11)*.

The exposed subgrade was rolled by a 20 tonne compactor. The exposed subgrade material comprised natural silty clay. No wet or soft patches were found during the inspection. No evidence of deleterious material was found during the inspection.

5. Earthworks

The earthworks for this project included stripping of topsoil, removing of tree roots, proof rolling the subgrade and placement and compaction of fill to construct engineered platforms.

Based on design plans and site inspection, it appears that the average fill thickness placed is as follows:

- Approximately 300mm

6. Fill Material

The fill material used for the platform consisted of site derived Clay Fill.

7. Testing

Field density testing was undertaken on the compacted fill at a frequency of a minimum of 3 tests per layer for the trench backfill.

Test were performed using Nuclear Density Gauge for field density determination as per AS 1289.5.8.1. Testing was completed at a minimum rate of 3 field density test per day's production.

A total of 9 field density tests were performed during the earthworks. All of the test results met the specified compaction requirement of 95% Standard Compaction.

The locations of the 9 field density tests are shown in Appendix B - Test Locations. A summary of the test results obtained from the filed density testing is presented in Appendix C – Test Results Summary. The laboratory test reports of the field density tests are presented in Appendix D – NATA Test Results.

8. Exclusion

Trenches were excavated and backfilled on site for the installation of underground services such as sewers, electrical conduits, water mains etc. Footpaths in front of the lots were also observed to be excavated and filled during and after the Level 1 supervision conducted by A & Y Associates. Uncontrolled fill and topsoil may have been placed as part of the landscaping of the site following the completion of the engineered fill construction.

A & Y Associates was not involved in monitoring and testing these works and as such are not included in the Level 1 report.

9. Conclusion


On the completion of the earthworks and after analysing the materials used, it has been concluded that the filling procedure conducted by BMD Urban appears to be consistent with the requirements of AS 3798 in regards to the placement of fill materials on a project under Level 1 Supervision and in accordance with the project specification as provided to A & Y Associates.

This report has been prepared for the benefit of our client with respect to the particular brief given to us and it may not be relied upon in other contexts or for any other purpose without our prior review and agreement. No responsibility for this report will be taken by A & Y Associates if it is altered in any way, or not reproduced in full.

Appendix A – Site Plan



Area Inspected



PROJECT:

Newhaven Estate Stage 9

LOCATION:

Tarneit

CLIENT:

BMD Urban

PROJECT NO:

1120 0158-1 (SI01)

DATE:

28/02/2020

SITE PLAN SKETCH—NOT TO SCALE




A&Y ASSOCIATES
GEOTECHNICAL ENGINEERING CONSULTANTS

Appendix B – Test Locations



Test Location



PROJECT:

Newhaven Estate Stage 9

LOCATION:

Tarneit

CLIENT:

BMD Urban

PROJECT NO:

1120 0158-1 (SI01)

DATE:

28/02/2020

SITE PLAN SKETCH—NOT TO SCALE



Appendix C – Test Results Summary

Project No	1120 0158-1	Client	BMD Urban
Project Name	Newhaven Estate Stage 9	Specification	Density Ratio \geq 95% of Peak Wet Density
Location	Tarneit		

Test No	Retest of Test	Date	Location	Layer	Oversize	Density Ratio	Moisture Ratio	Moisture Variation	Pass / Fail	Retest
#	#		Lot #	#	%	%	%	%		Pass / Fail
1	-	6/02/2020	Refer To Plan	1	0.0	98.0	91.0	-2.5	Pass	-
2	-	6/02/2020	Refer To Plan	1	0.0	96.5	90.0	-3.0	Pass	-
3	-	6/02/2020	Refer To Plan	1	0.0	96.0	89.5	-3.0	Pass	-
4	-	7/02/2020	Refer To Plan	1	0.0	96.5	89.0	-3.0	Pass	-
5	-	7/02/2020	Refer To Plan	1	0.0	97.0	94.5	-1.5	Pass	-
6	-	7/02/2020	Refer To Plan	1	0.0	97.0	90.0	-2.5	Pass	-
7	-	8/02/2020	Refer To Plan	1	0.0	98.5	90.5	-2.5	Pass	-
8	-	8/02/2020	Refer To Plan	1	0.0	97.0	89.5	-2.5	Pass	-
9	-	8/02/2020	Refer To Plan	1	0.0	98.0	91.0	-2.5	Pass	-

** Negative (-) value indicates that the field moisture content is drier than the optimum moisture content (OMC)

** Positive (+) value indicates that the field moisture content is wetter than the optimum moisture content (OMC)

Appendix D – NATA Test Results

Field Density Test Results AS1289.5.7.1

Client:	BMD Urban	Job No:	BMD996
Project:	Newhaven Estate Stage 9	Report:	1
Location:	Tarneit		



Sample No	1	2	3			
Date Tested	6/02/2020	6/02/2020	6/02/2020			
Time Tested	PM	PM	PM			

Test Location	Refer to Plan Lot 910	Refer to Plan Lot 912	Refer to Plan Lot 914			
Level/Layer	1	1	1			
Layer Thickness	mm 300	mm 300	mm 300			
Test Depth	mm 275	mm 275	mm 275			
Field Wet Density	t/m ³ 1.809	t/m ³ 1.793	t/m ³ 1.81			
Field Moisture Content	% 24.1	% 25.2	% 25.5			
Material:	Site Derived Clay	Site Derived Clay	Site Derived Clay			

Oversize Material	WET, %	0.0	0.0	0.0		
Sieve Size	mm	19	19	19		
Peak Converted Wet Density	t/m ³	1.85	1.86	1.89		
Optimum Moisture Content	%	26.5	28	28.5		


Moisture Ratio	%	91	90	89.5		
Moisture Variation from OMC	%	-2.5 Drier	-3.0 Drier	-3.0 Drier		
Density Ratio	%	98.0	96.5	96.0		

Specification:	95% STD	Test Selection:	N/A
Notes:	Ref: 1120 0158-1 (SI01)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)

 <p>NATA WORLD RECOGNISED ACCREDITATION</p>	<p>NATA Accredited Laboratory No. 20172</p> <p>Accreditation for compliance with ISO/IEC 17025 - Testing</p> <p>The results of tests, calibrations and/or measurements included in this document, are traceable to Australian / National Standards</p>	<p>Approved Signatory:</p> 	<p>David Burns</p> <p>Date: 10/02/2020</p>
---	--	--	--



Test Location



PROJECT:
Newhaven Estate Stage 9

LOCATION:
Tarneit

CLIENT:
BMD Urban

PROJECT NO:
1120 0158-1 (SI01)

DATE:
6/02/2020

SITE PLAN SKETCH—NOT TO SCALE



Field Density Test Results AS1289.5.7.1

Client:	BMD Urban	Job No:	BMD996
Project:	Newhaven Estate Stage 9	Report:	2
Location:	Tarneit		



Sample No	4	5	6			
Date Tested	7/02/2020	7/02/2020	7/02/2020			
Time Tested	PM	PM	PM			

Test Location	Refer to Plan Lot 932	Refer to Plan Lot 934	Refer to Plan Lot 936			
Level/Layer	1	1	1			
Layer Thickness	mm 300	mm 300	mm 300			
Test Depth	mm 275	mm 275	mm 275			
Field Wet Density	t/m ³ 1.837	t/m ³ 1.876	t/m ³ 1.89			
Field Moisture Content	% 22.2	% 22.7	% 21.7			
Material:	Site Derived Clay	Site Derived Clay	Site Derived Clay			

Oversize Material	WET, % 0.0	0.0	0.0			
Sieve Size	mm 19	mm 19	mm 19			
Peak Converted Wet Density	t/m ³ 1.91	t/m ³ 1.93	t/m ³ 1.95			
Optimum Moisture Content	% 25	% 24	% 24			


Moisture Ratio	89	94.5	90			
Moisture Variation from OMC	% -3.0 Drier	% -1.5 Drier	% -2.5 Drier			
Density Ratio	% 96.5	% 97.0	% 97.0			

Specification:	95% STD	Test Selection:	N/A
Notes:	Ref: 1120 0158-1 (SI02)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)

 <p>NATA WORLD RECOGNISED ACCREDITATION</p>	<p>NATA Accredited Laboratory No. 20172</p> <p>Accreditation for compliance with ISO/IEC 17025 - Testing</p> <p>The results of tests, calibrations and/or measurements included in this document, are traceable to Australian / National Standards</p>	<p>Approved Signatory:</p> <div style="text-align: center;">  David Burns </div> <p>Date: 11/02/2020</p>
---	--	--



Test Location



PROJECT:
Newhaven Estate Stage 9

CLIENT:
BMD Urban

DATE:
6/02/2020

LOCATION:
Tarneit

PROJECT NO:
1120 0158-1 (SI02)

SITE PLAN SKETCH—NOT TO SCALE



Field Density Test Results AS1289.5.7.1

Client:	BMD Urban	Job No:	BMD996
Project:	Newhaven Estate Stage 9	Report:	3
Location:	Tarneit		



Sample No	7	8	9			
Date Tested	8/02/2020	8/02/2020	8/02/2020			
Time Tested	PM	PM	PM			

Test Location	Refer to Plan Lot 925	Refer to Plan Lot 922	Refer to Plan Lot 919			
Level/Layer	1	1	1			
Layer Thickness	mm 300	mm 300	mm 300			
Test Depth	mm 275	mm 275	mm 275			
Field Wet Density	t/m ³ 1.916	t/m ³ 1.934	t/m ³ 1.896			
Field Moisture Content	% 23.5	% 22.4	% 22.7			
Material:	Site Derived Clay	Site Derived Clay	Site Derived Clay			

Oversize Material	WET, %	0.0	0.0	0.0		
Sieve Size	mm	19	19	19		
Peak Converted Wet Density	t/m ³	1.94	1.99	1.94		
Optimum Moisture Content	%	26	25	25		


Moisture Ratio	%	90.5	89.5	91		
Moisture Variation from OMC	%	-2.5 Drier	-2.5 Drier	-2.5 Drier		
Density Ratio	%	98.5	97.0	98.0		

Specification:	95% STD	Test Selection:	N/A
Notes:	Ref: 1120 0158-1 (SI03)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)

 <p>NATA WORLD RECOGNISED ACCREDITATION</p>	<p>NATA Accredited Laboratory No. 20172</p> <p>Accreditation for compliance with ISO/IEC 17025 - Testing</p> <p>The results of tests, calibrations and/or measurements included in this document, are traceable to Australian / National Standards</p>	<p>Approved Signatory:</p> 	<p>David Burns</p> <p>Date: 11/02/2020</p>
---	--	--	--



Test Location



PROJECT:
Newhaven Estate Stage 9

CLIENT:
BMD Urban

DATE:
6/02/2020

LOCATION:
Tarneit

PROJECT NO:
1120 0158-1 (SI03)

SITE PLAN SKETCH—NOT TO SCALE

