

Newhaven Estate - Stage 15, Tarneit

Level 1 Inspection & Testing Report

Reference: 1120 0303-1



Prepared for:

BMD Urban

May 2022



A&Y ASSOCIATES
GEOTECHNICAL ENGINEERING CONSULTANTS

Document Control Record

Prepared by:

A&Y Associates Pty Ltd

ABN 92 614 244 665

5/16 Network Drive

Truganina, VIC 3029

T: (03) 8754 8325

E: info@ayassociates.com.au

W: www.ayassociates.com.au

Document control

Report title	Level 1 Inspection & Testing				
Project reference number	1120 0303-1				
Client	BMD Urban				
Contact name	Luke Bett				
Contact number	0428 967 392				
Contact e-mail	Luke.Bett@bmd.com.au				
Revision	Date	Descriptions/Status	Author	Reviewer	Approver
0	19/05/2022	First Issue	B Mu	A Tan	A Tan

Approver



Alvin Tan

(BE Civil and Infrastructure), MIEAust

Senior Geotechnical Engineer

E: alvin@ayassociates.com.au | M: 0449 288 338



ENGINEERS
AUSTRALIA
Professional Engineer
MEMBER

Disclaimer

The findings and conclusions contained in this report are made based on site conditions that existed at the time this work was conducted. The conclusions present in this report are relevant to the conditions of the site and the state of legislation currently enacted as at the date of this report.

Findings and conclusions are made assuming that the soil, groundwater, geological and chemical conditions detailed within this report are accurate and remain applicable to the site at the time of writing. No other warranties are made or intended.

A&Y Associates (A&Y) Pty Ltd has used a degree of skill and care ordinarily exercised by reputable members of our profession practicing in the same or similar locality.

A&Y does not make any representation or warranty that the conclusions in this report will be applicable in the future as there may be changes in the condition of the site, applicable legislation or other factors that would affect the conclusions contained in this report.

This report has been prepared exclusively for use by our client. This report cannot be reproduced without the written authorisation of A&Y and then can only be reproduced in its entirety.

Applicability

This report has been prepared for the benefit for our client with respect to the particular brief given to us and it may not be relied upon in other contexts or for any other purpose without our prior review and agreement.

No responsibility for this report will be taken by A&Y if it is altered in any way, or not reproduced in full.

Contents

1	Introduction.....	3
2	Project Summary	3
3	Project Specifications.....	4
4	Subgrade Assessment.....	5
5	Earthworks.....	5
6	Fill Material.....	5
7	Testing.....	6
8	Finished Surface Levels	6
9	Exclusion	6
10	Conclusion.....	7
	Appendix A - Site Plan	8
	Appendix B – Test Locations	10
	Appendix C – Test Results Summary	12
	Appendix D – NATA Test Results	14

1 Introduction

This report presents the results of the Level 1 Inspection and Testing for the construction of the fill platforms located in Newhaven Estate - Stage 15, Tarneit.

2 Project Summary

It is understood that BMD Urban require the fill platforms within Newhaven Estate - Stage 15, Tarneit, to be constructed under Level 1 Inspection and Testing undertaken by a Geotechnical Inspection and Testing Authority (GITA).

Level 1 Inspection and Testing, as defined in AS3798-2007 "Guidelines on Earthworks for Commercial and Residential Development," provides for full time inspection of the construction of controlled fill and field and laboratory testing in accordance with AS1289 "Methods of Testing Soils for Engineering Purposes".

The Level 1 inspection was undertaken by a Geotechnician from A&Y Associates over a period of eight (8) working days from the **17th of January 2022 to 4th of April 2022**.

This report is applicable for fill placed by BMD Urban for the following lots located in Newhaven Estate - Stage 15, Tarneit, as shown in Appendix A – Site Plan.

- Lot 1501 – 1506
- Lot 1508 – 1537

3 Project Specifications

Specifications on the compaction and moisture requirement have been provided for the construction works in Newhaven Estate - Stage 15, Tarneit. Based on report (ref: G3228.1 AA prepared by GroundScience PTY LTD) all filling on lots and within road reserves greater than 200mm is to be undertaken under level 1 supervision in accordance with AS3798. The supervision and inspections were performed based on AS3798. A short summary of the requirements outlined in the geotechnical investigation report and AS3798 is provided below:

- Material to be used for fill construction shall satisfy the requirements of AS3798-2007 "Guidelines on Earthworks for Commercial and Residential Developments". The material used shall be free of:
 - Organic soils, such as topsoils, severely root affected subsoil and peat;
 - Contaminated soils;
 - Materials that undergo volume change or loss of strength when disturbed and exposed to moisture;
 - Silts, or materials that have deleterious engineering properties of silt;
 - Fill that contains wood, metal, plastic, boulders, or other deleterious material, in sufficient proportions to affect the required performance of fill;
 - The maximum particle size of any rocks or other lump, within the layer, has not exceeded two-thirds (2/3) of the compacted layer thickness.
- The fill shall be compacted to a density ratio of not less than 95% Standard (AS 1289 5.1.1 or 5.7.1 and 5.8.1, 5.4.1) and 98% Standard in the top 0.3m in all areas.
- Fill must be moisture conditioned to a moisture ratio between 90% and 110% of standard compaction.
- The fill material shall not contain greater than 20%, by volume, of rock particles coarser than 37.5mm and no rock particle or soil clod over 150mm in any dimension.

4 Subgrade Assessment

The subgrade was assessed by A&Y Associates following the topsoil removal and before any fill was placed. The subgrade assessment was undertaken on the **17th January 2022, 28th March 2022 and 4th April 2022** as mentioned in report *1120 0303-1 (SSI1)*.

The exposed subgrade material comprised natural silty clay. No wet or soft patches were found during the inspection. No evidence of deleterious material was found during the inspection.

5 Earthworks

The earthworks for this project included stripping of topsoil, removing of tree roots, proof rolling the subgrade and placement and compaction of fill to construct engineered platforms.

Based on design plans and site inspection, it appears that the fill thickness placed is approximately 200mm-400mm. The fill layers or thickness nominated in this report are provided as a guide on the amounts of fill placed and do not necessarily reflect an accurate survey of the fill levels.

6 Fill Material

The fill material used for the platform consisted of site derived material. The material was predominantly comprised of Silty Clay with gravel.

7 Testing

Field density testing was undertaken on the compacted fill at a frequency of a minimum of 3 tests per lot (AS3798 Table 8.1).

Tests were performed using a Nuclear Density Gauge for field density determination as per AS 1289.5.8.1. Testing was completed at a minimum rate of 3 field density tests per day's production based on the minimum requirements of AS 3798-2007 and taken from each layer of fill placed.

A total of 24 field density tests were performed during the earthworks. All of the test results met the specified compaction requirement of 95% Standard Compaction and 98% Standard in the top 0.3m in all areas.

The locations of the 24 field density tests are shown in Appendix B – Test Locations. A summary of the test results obtained from the field density testing is presented in Appendix C – Test Results Summary. The laboratory test reports of the field density tests are presented in Appendix D – NATA Test Results.

8 Finished Surface Levels

It should be noted that even though the final fill layer meets the specification requirements, over time, the material may be subject to adverse weather conditions resulting in either surface softening or drying and cracking. The top 150mm – 200mm of the fill will deteriorate with time and should be considered by the foundation engineer.

9 Exclusion

A&Y Associates was not involved in monitoring and testing the following works and as such are not included in the Level 1 report.

- Any trenches excavated and backfilled on site for the installation of underground services such as sewers, electrical conduits, water mains etc.
- Footpaths in front of the lots that may be excavated and filled after the Level 1 supervision conducted by A&Y Associates.
- Uncontrolled fill and topsoil that may have been placed as part of the landscaping of the site following the completion of the engineered fill construction.


10 Conclusion

On the completion of the earthworks and after analysing the materials used, it has been concluded that the filling procedure conducted by BMD Urban appears to be consistent with the requirements of AS 3798 in regards to the placement of fill materials on a project under Level 1 Supervision and in accordance with the project specification as provided to A&Y Associates.

Appendix A - Site Plan




Area Inspected and Tested



WARNING
BEWARE OF UNDERGROUND OVERHEAD SERVICES
THE LOCATION OF THESE SERVICES IS NOT GUARANTEED
ELECTRICITY, GAS, WATER, TELEPHONE, AND OTHER
UTILITIES MAY BE LOCATED AT ANY DEPTH AND
DURING THE CONSTRUCTION PROCESS
IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO
IDENTIFY ALL UTILITIES TO BE AVOIDED.

DATE: 26/08/21 BY: J.K. CHECKED: M.H. APPROVED: P.C. SCALE: 1:1000

Rev	Amendment	Approved	Date
0	ISSUED FOR CONSTRUCTION	M.H.	01/10/21
1	OVERLAND FLOW PATH AND TREE RINGS ADDED	M.H.	01/10/21
2	ISSUED FOR APPROVAL	M.H.	26/08/21



NEWHAVEN ESTATE STAGE 15
ROAD AND DRAINAGE
FACE PLAN
WYNDHAM CITY COUNCIL
PEET NO. 1895 PTY LTD
CONSTRUCTION 303447CR200 0

PROJECT:
Newhaven Estate – Stage 15 (Level 1)

LOCATION:
Tarneit

CLIENT:
BMD Urban

PROJECT No:
1120 0303-1

SITE PLAN SKETCH—NOT TO SCALE



Appendix B – Test Locations




Indicative Test Location



WARNING
 BEWARE OF UNDERGROUND SERVICES
 THE LOCATION OF SERVICES ARE APPROXIMATE ONLY AND THESE
 LOCATIONS SHOULD BE VERIFIED BY THE USER. THE USER IS
 ADVISED THAT ALL ELECTRICAL SERVICES ARE SHOWN FOR
 INFORMATION ONLY. THE USER IS ADVISED TO CONTACT THE
 UTILITY PROVIDER TO VERIFY THE LOCATION OF SERVICES.

Rev	Amendments	Approved	Date
0	ISSUED FOR CONSTRUCTION	M.H.	01/10/21
1	OVERLAND FLOW PATH AND TREE RINGS ADDED	M.H.	01/10/21
2	ISSUED FOR APPROVAL	M.H.	20/08/21



spiire
 414 LA TROBE STREET PO BOX 1006 MELBOURNE
 VICTORIA 3007 AUSTRALIA T 61 3 9663 7855
 spiire.com.au ABN 55 090 029 035

PEET
 Designed P. CLIFTON
 Authorised M. HOLMES
 Checked J. KOEHLER
 Date 26/08/21

**NEWHAVEN ESTATE
 STAGE 15
 ROAD AND DRAINAGE
 FACE PLAN**
 WYNDHAM CITY COUNCIL
 PEET NO. 1895 PTY LTD
CONSTRUCTION 303447CR200 0

PROJECT:
 Newhaven Estate – Stage 15 (Level 1)

LOCATION:
 Tarneit

CLIENT:
 BMD Urban

PROJECT No:
 1120 0303-1

SITE PLAN SKETCH—NOT TO SCALE

Appendix C – Test Results Summary

Project No		1120 0303-1			Client	BMD Urban				
Project Name		Newhaven Estate - Stage 15			Specification			Density Ratio \geq 98% of Peak Wet Density		
Location		Tarneit								
Test No	Retest of Test	Date	Location	Layer	Oversize	Density Ratio	Moisture Ratio	Moisture Variation	Pass / Fail	Retest
#	#		Lot #	#	%	%	%	%		Pass / Fail
1	-	17/01/2022	-	1	6.5	98.5	98.0	-0.5	Pass	-
2	-	17/01/2022	-	1	5.0	99.0	96.5	-0.5	Pass	-
3	-	17/01/2022	-	1	5.0	99.0	97.0	-1.0	Pass	-
4	-	18/01/2022	-	FSL	6.0	98.5	96.0	-0.5	Pass	-
5	-	18/01/2022	-	FSL	5.0	98.0	97.0	-0.5	Pass	-
6	-	18/01/2022	-	FSL	6.3	98.5	98.5	-0.5	Pass	-
7	-	19/01/2022	-	1	3.0	98.5	95.5	-1.0	Pass	-
8	-	19/01/2022	-	1	4.0	98.5	97.5	-0.5	Pass	-
9	-	19/01/2022	-	1	2.0	98.0	96.0	-1.0	Pass	-
10	-	20/01/2022	-	1	4.0	98.5	97.0	-0.5	Pass	-
11	-	20/01/2022	-	1	4.3	98.5	98.5	-0.5	Pass	-
12	-	20/01/2022	-	1	3.8	99.0	103.5	1.0	Pass	-
13	-	21/01/2022	-	FSL	4.0	98.5	98.5	-0.5	Pass	-
14	-	21/01/2022	-	FSL	6.0	98.0	96.5	-0.5	Pass	-
15	-	21/01/2022	-	FSL	4.5	98.0	97.5	-0.5	Pass	-
16	-	28/03/2022	-	FSL	0.0	99.0	107.0	2.0	Pass	-
17	-	28/03/2022	-	FSL	0.0	99.0	108.0	2.0	Pass	-
18	-	28/03/2022	-	FSL	0.0	99.0	107.5	2.0	Pass	-
19	-	29/03/2022	-	FSL	0.0	99.0	97.0	-0.5	Pass	-
20	-	29/03/2022	-	FSL	0.0	99.0	98.5	-0.5	Pass	-
21	-	29/03/2022	-	FSL	0.0	99.0	99.0	-0.5	Pass	-
22	-	4/04/2021	-	FSL	0.0	99.0	96.0	-0.5	Pass	-
23	-	4/04/2021	-	FSL	0.0	101.0	97.5	-0.5	Pass	-
24	-	4/04/2021	-	FSL	0.0	99.0	99.0	-0.5	Pass	-

** Negative (-) value indicates that the field moisture content is drier than the optimum moisture content (OMC)

** Positive (+) value indicates that the field moisture content is wetter than the optimum moisture content (OMC)

Appendix D – NATA Test Results

Field Density Test Results

AS1289.5.7.1

Client:	BMD Urban	Job No:	BMD2032
Project:	Newhaven Estate - Stage 15 (Level 1)	Report:	1
Location:	Tarneit		

Sample No	1	2	3			
Date Tested	17/01/2022	17/01/2022	17/01/2022			
Time Tested	PM	PM	PM			

Test Location	Refer to Plan	Refer to Plan	Refer to Plan			
Level/Layer	Layer 1	Layer 1	Layer 1			
Layer Thickness	mm 150	mm 150	mm 150			
Test Depth	mm 125	mm 125	mm 125			
Field Wet Density	t/m ³ 1.87	t/m ³ 1.89	t/m ³ 1.87			
Field Moisture Content	% 23.0	% 22.7	% 22.8			
Material:	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill			

Oversize Material	WET, %	6.5	5.0	5.0		
Sieve Size	mm	19	19	19		
Peak Converted Wet Density	t/m ³	1.87	1.89	1.87		
Optimum Moisture Content	%	23.5	23.5	23.5		

Moisture Ratio	%	98	96.5	97		
Moisture Variation from OMC	%	-0.5	-0.5	-1.0		
Density Ratio	%	98.5	99.0	99.0		

Specification:	98% STD	Test Selection:	N/A
Notes:	Ref : 1120 0303-1 (SI01)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)



NATA Accredited Laboratory No. 20172
Accreditation for compliance with ISO/IEC 17025 - Testing
The results of tests, calibrations and/or measurements included in this document, are traceable to Australian / National Standards

Approved Signatory:




David Burns

Date: 24/01/2022





Test Location



WARNING
BE AWARE OF UNDERGROUND OVERHEAD SERVICES
THE LOCATION OF SERVICES ARE APPROXIMATE ONLY AND THESE
ELECTRICAL SERVICES ARE NOT GUARANTEED TO BE
CORRECT. ALL ELECTRICAL SERVICES SHOULD BE
LOCATED BY A REGISTERED ELECTRICIAN BEFORE ANY
WORK IS COMMENCED. THE CONTRACTOR IS RESPONSIBLE FOR
THE LOCATION OF SERVICES.

DATE: 26/08/21
DRAWN BY: J. KOEHLER
CHECKED BY: M. HOLMES
SCALE: 1:1000
PROJECT NO: 303447CR200

Rev	Amendment	Approved	Date
0	ISSUED FOR CONSTRUCTION	M.H.	26/08/21
1	OVERLAND FLOW PATH AND TREE RINGS ADDED	M.H.	26/08/21
2	ISSUED FOR APPROVAL	M.H.	26/08/21



**NEWHAVEN ESTATE
STAGE 15
ROAD AND DRAINAGE
FACE PLAN**
WYNDHAM CITY COUNCIL
PEET NO. 1895 PTY LTD
CONSTRUCTION 303447CR200 0

PROJECT:
Newhaven Estate – Stage 15 (Level 1)

CLIENT:
BMD Urban

DATE:
17/01/2022

LOCATION:
Tarneit

PROJECT No:
1120 0303-1 (SI01)

SITE PLAN SKETCH—NOT TO SCALE



Field Density Test Results

AS1289.5.7.1

Client:	BMD Urban	Job No:	BMD2032
Project:	Newhaven Estate - Stage 15 (Level 1)	Report:	2
Location:	Tarneit		

Sample No	4	5	6			
Date Tested	18/01/2022	18/01/2022	18/01/2022			
Time Tested	PM	PM	PM			

Test Location	Refer to Plan	Refer to Plan	Refer to Plan			
Level/Layer	FSL	FSL	FSL			
Layer Thickness	mm 200	mm 200	mm 200			
Test Depth	mm 175	mm 175	mm 175			
Field Wet Density	t/m ³ 1.90	t/m ³ 1.87	t/m ³ 1.85			
Field Moisture Content	% 24.1	% 24.8	% 24.6			
Material:	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill			

Oversize Material	WET, % 6.0	5.0	6.3			
Sieve Size	mm 19	mm 19	mm 19			
Peak Converted Wet Density	t/m ³ 1.90	t/m ³ 1.89	t/m ³ 1.85			
Optimum Moisture Content	% 25	% 25.5	% 25			

Moisture Ratio	%	96	97	98.5		
Moisture Variation from OMC	%	-0.5	-0.5	-0.5		
Density Ratio	%	98.5	98.0	98.5		

Specification:	98% STD	Test Selection:	N/A
Notes:	Ref : 1120 0303-1 (SI02)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)



NATA Accredited Laboratory No. 20172
Accreditation for compliance with ISO/IEC 17025 - Testing
The results of tests, calibrations and/or measurements included in this document, are traceable to Australian / National Standards

Approved Signatory:




David Burns

Date: 24/01/2022




Test Location



DIAL BEFORE YOU DIG
www.1100.com.au

WARNING
BEWARE OF UNDERGROUND OVERHEAD SERVICES
THE LOCATION OF SERVICES ARE APPROXIMATE ONLY AND THESE
ELECTRICAL SERVICES SHOULD BE IDENTIFIED AND GUARANTEED
BEFORE ANY EXCAVATION OR CONSTRUCTION WORK IS COMMENCED
CONTACT THE BOARD REGIONS THROUGH THE PROGRAM
NUMBER 1100 FOR ELECTRICITY TOLL FREE SERVICE.

Rev	Amendment	Approved	Date
1	ISSUED FOR CONSTRUCTION	M.H.	01/10/21
2	OVERLAND FLOW PATH AND TREE RINGS ADDED	M.H.	01/10/21
3	ISSUED FOR APPROVAL	M.H.	26/08/21



spiire
Soil & Water

© Spiire Australia Pty Ltd All Rights Reserved.
This document is the property of Spiire Australia Pty Ltd. It is to be used only for the project to which it relates and is not to be used for any other purpose without the written consent of Spiire Australia Pty Ltd. Spiire Australia Pty Ltd is not responsible for any errors or omissions in any drawings, reports or documents prepared by or for Spiire Australia Pty Ltd.

spiire
414 LA TROSE STREET BOX 8006 MELBOURNE
VICTORIA 3007 AUSTRALIA T 61 3 9693 7888
spiire.com.au AIN 95 090 020 035

PEET

Designed: P. CLIFTON
Authorised: M. HOLMES
Checked: J. KOEHLER
Date: 26/08/21

**NEWHAVEN ESTATE
STAGE 15
ROAD AND DRAINAGE
FACE PLAN**
WYNDHAM CITY COUNCIL
PEET NO. 1895 PTY LTD
CONSTRUCTION 303447CR200 0

PROJECT:
Newhaven Estate – Stage 15 (Level 1)

LOCATION:
Tarneit

CLIENT:
BMD Urban

PROJECT No:
1120 0303-1 (SI02)

DATE:
18/01/2022

SITE PLAN SKETCH—NOT TO SCALE

A&Y ASSOCIATES
GEOTECHNICAL ENGINEERING CONSULTANTS

Field Density Test Results

AS1289.5.7.1

Client:	BMD Urban	Job No:	BMD2032
Project:	Newhaven Estate - Stage 15 (Level 1)	Report:	3
Location:	Tarneit		

Sample No	7	8	9			
Date Tested	19/01/2022	19/01/2022	19/01/2022			
Time Tested	PM	PM	PM			

Test Location	Lot #1515	Lot #1517	Lot #1519			
	Refer to Plan	Refer to Plan	Refer to Plan			
Level/Layer	Layer 1	Layer 1	Layer 1			
Layer Thickness	mm 200	mm 200	mm 200			
Test Depth	mm 175	mm 175	mm 175			
Field Wet Density	t/m ³ 1.90	t/m ³ 1.86	t/m ³ 1.92			
Field Moisture Content	% 22.5	% 24.9	% 23.5			
Material:	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill			

Oversize Material	WET, %	3.0	4.0	2.0		
Sieve Size	mm	19	19	19		
Peak Converted Wet Density	t/m ³	1.92	1.88	1.95		
Optimum Moisture Content	%	23.5	25.5	24.5		

Moisture Ratio	%	95.5	97.5	96		
Moisture Variation from OMC	%	-1.0	-0.5	-1.0		
Density Ratio	%	98.5	98.5	98.0		

Specification:	98% STD	Test Selection:	N/A
Notes:	Ref : 1120 0303-1 (SI03)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)



NATA Accredited Laboratory No. 20172
Accreditation for compliance with ISO/IEC 17025 - Testing
The results of tests, calibrations and/or measurements included in this document, are traceable to Australian / National Standards

Approved Signatory:



David Burns

Date: 31/01/2022



Test Location



WARNING
BEWARE OF UNDERGROUND SERVICES. THE LOCATION OF SERVICES ARE APPROXIMATE ONLY AND THEIR EXACT POSITION SHOULD BE CONFIRMED BY THE APPROPRIATE SERVICE PROVIDER. CONSULT WITH BOARD REGULATORY AND CONSTRUCTION PROCEDURES IN THE ELECTRICAL RULES.

Rev	Amendments	Approved	Date
0	ISSUED FOR CONSTRUCTION	M.H.	01/01/21
1	OVERLAND FLOW PATH AND TREE RINGS ADDED	M.H.	01/01/21
2	ISSUED FOR APPROVAL	M.H.	20/03/21

Scale: N 1:442

© Spiire Australia Pty Ltd All Rights Reserved.
This plan is the property of Spiire Australia Pty Ltd and is not to be used for any other purpose without the written consent of Spiire Australia Pty Ltd. Spiire Australia Pty Ltd and its officers, employees and agents accept no liability for any loss or damage caused by the use of this plan.

spiire

414 LA TROSE STREET PO BOX 1006 MELBOURNE
VICTORIA 3007 AUSTRALIA T 61 3 8663 7888
spiire.com.au AIN 95 090 020 035

PEET

Designed: P. CLIFTON
Authorised: M. HOLMES
Checked: J. KOEHLER
Date: 26/08/21

NEWHAVEN ESTATE
STAGE 15
ROAD AND DRAINAGE
FACE PLAN
WYNDHAM CITY COUNCIL
FEET NO. 1995 PTY LTD

CONSTRUCTION 303447CR200 0

PROJECT:
Newhaven Estate – Stage 15 (Level 1)

CLIENT:
BMD Urban

DATE:
19/01/2022

LOCATION:
Tarneit

PROJECT No:
1120 0303-1 (SI03)

SITE PLAN SKETCH—NOT TO SCALE

A&Y ASSOCIATES
GEOTECHNICAL ENGINEERING CONSULTANTS

Field Density Test Results

AS1289.5.7.1

Client:	BMD Urban	Job No:	BMD2032
Project:	Newhaven Estate - Stage 15 (Level 1)	Report:	4
Location:	Tarneit		

Sample No	10	11	12			
Date Tested	20/01/2022	20/01/2022	20/01/2022			
Time Tested	PM	PM	PM			

Test Location	Lot #1514	Lot #1512	Lot #1510			
	Refer to Plan	Refer to Plan	Refer to Plan			
Level/Layer	Layer 1	Layer 1	Layer 1			
Layer Thickness	mm 200	mm 200	mm 200			
Test Depth	mm 175	mm 175	mm 175			
Field Wet Density	t/m ³ 1.86	t/m ³ 1.88	t/m ³ 1.91			
Field Moisture Content	% 23.7	% 25.1	% 24.3			
Material:	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill			

Oversize Material	WET, %	4.0	4.3	3.8		
Sieve Size	mm	19	19	19		
Peak Converted Wet Density	t/m ³	1.87	1.89	1.91		
Optimum Moisture Content	%	24.5	25.5	23.5		

Moisture Ratio	%	97	98.5	103.5		
Moisture Variation from OMC	%	-0.5 Drier	-0.5 Drier	1.0 Wetter		
Density Ratio	%	98.5	98.5	99.0		

Specification:	98% STD	Test Selection:	N/A
Notes:	Ref : 1120 0303-1 (SI04)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)



NATA Accredited Laboratory No. 20172
Accreditation for compliance with ISO/IEC 17025 - Testing
The results of tests, calibrations and/or measurements included in this document, are traceable to Australian / National Standards

Approved Signatory:




David Burns

Date: 31/01/2022





Test Location



WARNING
 BEWARE OF UNDERGROUND OVERHEAD SERVICES
 THE LOCATION OF THESE SERVICES IS NOT GUARANTEED
 EXCEPT BY THE ISSUE OF A SERVICE MAP AND THESE
 SERVICES ARE NOT TO BE USED FOR ANY OTHER PURPOSE
 WITHOUT THE BOARD'S CONSENT. THE CONTRACTOR SHALL
 BE RESPONSIBLE FOR THE LOCATION OF ALL SERVICES.

Rev	Amendment	Approved	Date
1	ISSUED FOR CONSTRUCTION	M.H.	01/10/21
2	OVERLAND FLOW PATH AND TREE RINGS ADDED	M.H.	01/10/21
3	ISSUED FOR APPROVAL	M.H.	20/01/22



**NEWHAVEN ESTATE
 STAGE 15
 ROAD AND DRAINAGE
 FACE PLAN**
 WYNDHAM CITY COUNCIL
 FEET NO. 1895 PTY LTD
CONSTRUCTION 303447CR200 0

PROJECT:
 Newhaven Estate – Stage 15 (Level 1)

CLIENT:
 BMD Urban

DATE:
 20/01/2022

LOCATION:
 Tarneit

PROJECT No:
 1120 0303-1 (SI04)

SITE PLAN SKETCH—NOT TO SCALE



Field Density Test Results AS1289.5.7.1

Client:	BMD Urban	Job No:	BMD2032
Project:	Newhaven Estate - Stage 15 (Level 1)	Report:	5
Location:	Tarneit		

Sample No	13	14	15			
Date Tested	21/01/2022	21/01/2022	21/01/2022			
Time Tested	PM	PM	PM			

Test Location	Lot #1516	Lot #1518	Lot #1520			
	Refer to Plan	Refer to Plan	Refer to Plan			
Level/Layer	FSL	FSL	FSL			
Layer Thickness	mm 200	mm 200	mm 200			
Test Depth	mm 175	mm 175	mm 175			
Field Wet Density	t/m ³ 1.88	t/m ³ 1.90	t/m ³ 1.81			
Field Moisture Content	% 24.1	% 25.6	% 24.9			
Material:	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill			

Oversize Material	WET, %	4.0	6.0	4.5		
Sieve Size	mm	19	19	19		
Peak Converted Wet Density	t/m ³	1.89	1.92	1.83		
Optimum Moisture Content	%	24.5	26.5	25.5		

Moisture Ratio	%	98.5	96.5	97.5		
Moisture Variation from OMC	%	-0.5	-0.5	-0.5		
Density Ratio	%	98.5	98.0	98.0		

Specification:	98% STD	Test Selection:	N/A
Notes:	Ref : 1120 0303-1 (SI05)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)



NATA Accredited Laboratory No. 20172
Accreditation for compliance with ISO/IEC 17025 - Testing
The results of tests, calibrations and/or measurements included in this document, are traceable to Australian / National Standards

Approved Signatory:



David Burns

Date: 31/01/2022




Test Location



WARNING
 BEWARE OF UNDERGROUND OVERHEAD SERVICES
 THE LOCATION OF THESE SERVICES IS NOT GUARANTEED
 EXCEPT BY THE SERVICE PROVIDER AND THE
 OWNER. IT IS THE USER'S RESPONSIBILITY TO
 OBTAIN THE LATEST SERVICE RECORDS AND
 CONSULT WITH THE SERVICE PROVIDER TO
 IDENTIFY THE LOCATION OF ALL SERVICES.

Rev	Amendment	Approved	Date
1	ISSUED FOR CONSTRUCTION	M.H.	04/10/21
2	OVERLAND FLOW PATH AND TREE RINGS ADDED	M.H.	01/10/21
3	ISSUED FOR APPROVAL	M.H.	20/04/21
4	Amendment	Approved	Date



**NEWHAVEN ESTATE
 STAGE 15
 ROAD AND DRAINAGE
 FACE PLAN
 WYNDHAM CITY COUNCIL
 FEET NO. 1895 PTY LTD**

CONSTRUCTION 303447CR200 0

PROJECT:
 Newhaven Estate – Stage 15 (Level 1)

LOCATION:
 Tarneit

CLIENT:
 BMD Urban

PROJECT No:
 1120 0303-1 (SI05)

DATE:
 21/01/2022

SITE PLAN SKETCH—NOT TO SCALE



Field Density Test Results AS1289.5.7.1

Client:	BMD Urban	Job No:	BMD2032
Project:	Newhaven Estate - Stage 15 (Level 1)	Report:	6
Location:	Tarneit		

Sample No	16	17	18			
Date Tested	28/03/2022	28/03/2022	28/03/2022			
Time Tested	PM	PM	PM			

Test Location	Lot #1503	Lot #1504	Lot #1506			
	Refer to Plan	Refer to Plan	Refer to Plan			
Level/Layer	FSL	FSL	FSL			
Layer Thickness	mm 150	mm 150	mm 150			
Test Depth	mm 125	mm 125	mm 125			
Field Wet Density	t/m ³ 1.91	t/m ³ 1.89	t/m ³ 1.87			
Field Moisture Content	% 24.1	% 23.8	% 23.1			
Material:	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill			

Oversize Material	WET, %	0.0	0.0	0.0		
Sieve Size	mm	19	19	19		
Peak Converted Wet Density	t/m ³	1.93	1.91	1.89		
Optimum Moisture Content	%	22.5	22	21.5		

Moisture Ratio	%	107	108	107.5		
Moisture Variation from OMC	%	2.0	2.0	2.0		
Density Ratio	%	99.0	99.0	99.0		

Specification:	98% STD	Test Selection:	N/A
Notes:	Ref : 1120 0303-1 (SI06)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)



NATA Accredited Laboratory No. 20172
Accreditation for compliance with ISO/IEC 17025 - Testing
The results of tests, calibrations and/or measurements included in this document, are traceable to Australian / National Standards

Approved Signatory:




David Burns

Date: 30/03/2022



Test Location



WARNING
 BE AWARE OF UNDERGROUND OVERHEAD SERVICES
 THE LOCATION OF THESE SERVICES IS APPROXIMATE ONLY AND THESE
 SERVICES MAY BE DAMAGED FROM EXCAVATION OR GUARANTEED
 ONLY THAT ALL EXISTING SERVICES ARE SHOWN. SPECIAL
 CONSULTATION SHOULD BE OBTAINED THROUGH THE UTILITIES
 SERVICE PROVIDER BEFORE ANY EXCAVATION.

Rev	Amendment	Approved	Date
1	ISSUED FOR CONSTRUCTION	M.H.	04/10/21
2	OVERLAND FLOW PATH AND TREE RINGS ADDED	M.H.	01/10/21
3	ISSUED FOR APPROVAL	M.H.	20/03/21
4	Amendment	Approved	Date

Scale: 1:100

© Spiire Australia Pty Ltd All Rights Reserved.
 Spiire Australia Pty Ltd is a registered company in Australia. Spiire Australia Pty Ltd is a registered company in Australia. Spiire Australia Pty Ltd is a registered company in Australia.

spiire
 414 LA TROSE STREET BOX 9006 MELBOURNE
 VICTORIA 3007 AUSTRALIA T 61 3 9693 7888
 spiire.com.au ABN 55 090 020 035

PEET
 Designed: P. CLIFTON
 Authorised: M. HOLMES
 Checked: J. KOEHLER
 Date: 26/08/21

**NEWHAVEN ESTATE
 STAGE 15
 ROAD AND DRAINAGE
 FACE PLAN**
 WYNDHAM CITY COUNCIL
 FEET NO. 1895 PTY LTD
CONSTRUCTION 303447CR200 0

PROJECT:
 Newhaven Estate – Stage 15 (Level 1)

LOCATION:
 Tarneit

CLIENT:
 BMD Urban

PROJECT No:
 1120 0303-1 (SI06)

DATE:
 28/03/2022

SITE PLAN SKETCH—NOT TO SCALE

A&Y ASSOCIATES
 GEOTECHNICAL ENGINEERING CONSULTANTS

Field Density Test Results

AS1289.5.7.1

Client:	BMD Urban	Job No:	BMD2032
Project:	Newhaven Estate - Stage 15 (Level 1)	Report:	7
Location:	Tarneit		

Sample No	19	20	21			
Date Tested	29/03/2022	29/03/2022	29/03/2022			
Time Tested	PM	PM	PM			

Test Location	Refer to Plan	Refer to Plan	Refer to Plan			
Level/Layer	FSL	FSL	FSL			
Layer Thickness	mm 150	mm 150	mm 150			
Test Depth	mm 125	mm 125	mm 125			
Field Wet Density	t/m ³ 1.85	t/m ³ 1.88	t/m ³ 1.83			
Field Moisture Content	% 25.2	% 26.1	% 24.8			
Material:	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill			

Oversize Material	WET, %	0.0	0.0	0.0		
Sieve Size	mm	19	19	19		
Peak Converted Wet Density	t/m ³	1.87	1.90	1.85		
Optimum Moisture Content	%	26	26.5	25		

Moisture Ratio	%	97	98.5	99		
Moisture Variation from OMC	%	-0.5	-0.5	-0.5		
Density Ratio	%	99.0	99.0	99.0		

Specification:	98% STD	Test Selection:	N/A
Notes:	Ref : 1120 0303-1 (SI07)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)



NATA Accredited Laboratory No. 20172
Accreditation for compliance with ISO/IEC 17025 - Testing
The results of tests, calibrations and/or measurements included in this document, are traceable to Australian / National Standards

Approved Signatory:




David Burns

Date: 31/03/2022




Test Location



WARNING
BEWARE OF UNDERGROUND OVERHEAD SERVICES
THE LOCATION OF THESE SERVICES IS NOT GUARANTEED
ELECTRICITY, GAS, WATER, FIBRE OPTIC, AND OTHER
UTILITIES MAY BE PRESENT IN THE AREA. CONTACT
THE LOCAL COUNCIL OR SERVICE PROVIDER FOR
MORE INFORMATION.

Rev	Amendment	Approved	Date
1	ISSUED FOR CONSTRUCTION	M.H.	26/03/21
2	OVERLAND FLOW PATH AND TREE RINGS ADDED	M.H.	21/03/21
3	ISSUED FOR APPROVAL	M.H.	26/03/21



© Spiire Australia Pty Ltd All Rights Reserved.
This document is the property of Spiire Australia Pty Ltd. It is to be used only for the purpose for which it was prepared and is not to be used for any other purpose without the prior written consent of Spiire Australia Pty Ltd.



414 LA TROSE STREET PO BOX 1006 MELBOURNE
VICTORIA 3007 AUSTRALIA T 61 3 9663 7888
spiire.com.au AIN 95 090 020 035



Designed P. CLIFTON
Authorised J. KOEHLER
Checked M. HOLMES
Date 26/03/21

**NEWHAVEN ESTATE
STAGE 15
ROAD AND DRAINAGE
FACE PLAN**
WYNDHAM CITY COUNCIL
PEET NO. 1895 PTY LTD
CONSTRUCTION 303447CR200 0

PROJECT:
Newhaven Estate – Stage 15 (Level 1)

LOCATION:
Tarneit

CLIENT:
BMD Urban

PROJECT No:
1120 0303-1 (SI07)

DATE:
29/03/2022

SITE PLAN SKETCH—NOT TO SCALE



Field Density Test Results

AS1289.5.7.1

Client:	BMD Urban	Job No:	BMD2032
Project:	Newhaven Estate - Stage 15 (Level 1)	Report:	8
Location:	Tarneit		

Sample No	22	23	24			
Date Tested	4/04/2022	4/04/2022	4/04/2022			
Time Tested	PM	PM	PM			

Test Location	Refer to Plan	Refer to Plan	Refer to Plan			
Level/Layer	FSL	FSL	FSL			
Layer Thickness	mm 200	mm 200	mm 200			
Test Depth	mm 175	mm 175	mm 175			
Field Wet Density	t/m ³ 1.89	t/m ³ 1.92	t/m ³ 1.88			
Field Moisture Content	% 22.1	% 26.8	% 22.3			
Material:	Site Derived Clay Fill	Site Derived Clay Fill	Site Derived Clay Fill			

Oversize Material	WET, %	0.0	0.0	0.0		
Sieve Size	mm	19	19	19		
Peak Converted Wet Density	t/m ³	1.91	1.91	1.90		
Optimum Moisture Content	%	23	27.5	22.5		

Moisture Ratio	%	96	97.5	99		
Moisture Variation from OMC	%	-0.5	-0.5	-0.5		
Density Ratio	%	99.0	101.0	99.0		

Specification:	98% STD	Test Selection:	N/A
Notes:	Ref : 1120 0303-1 (SI08)		
Test Method	AS1289 5.8.1, 5.7.1, 2.1.1, 1.1	Sampling Method:	AS 1289 1.2.1 6.4(b)



NATA Accredited Laboratory No. 20172
Accreditation for compliance with ISO/IEC 17025 - Testing
The results of tests, calibrations and/or measurements included in this document, are traceable to Australian / National Standards

Approved Signatory:




David Burns

Date: 13/04/2022



Test Location



WARNING
BEWARE OF UNDERGROUND OVERHEAD SERVICES
THE LOCATION OF SERVICES ARE APPROXIMATE ONLY AND THESE
ELECTRICAL SERVICES ARE NOT GUARANTEED TO BE
CORRECT. ALL ELECTRICAL SERVICES SHOULD BE
CHECKED BY A QUALIFIED ELECTRICIAN BEFORE ANY
WORK IS COMMENCED. THE CONTRACTOR IS RESPONSIBLE FOR
THE LOCATION OF SERVICES.

Rev	Amendment	Approved	Date
1	ISSUED FOR CONSTRUCTION	M.H.	04/04/2021
2	OVERLAND FLOW PATH AND TREE RINGS ADDED	M.H.	01/10/21
3	ISSUED FOR APPROVAL	M.H.	20/04/21
4	Amendment	Approved	Date

Scale: 1:400

© Spiire Australia Pty Ltd All Rights Reserved.
This document is the property of Spiire Australia Pty Ltd. It is to be used only for the purposes for which it was prepared and is not to be used for any other purpose without the written consent of Spiire Australia Pty Ltd. Spiire Australia Pty Ltd is not responsible for any errors or omissions in this document or for any consequences arising therefrom.

spiire

414 LA TROSE STREET PO BOX 1006 MELBOURNE
VICTORIA 3007 AUSTRALIA T 61 3 9693 7888
spiire.com.au AIN 95 090 020 035

PEET

Designed: P. CLIFTON
Approved: M. HOLMES

Checked: J. KOEHLER
Date: 26/08/21

**NEWHAVEN ESTATE
STAGE 15
ROAD AND DRAINAGE
FACE PLAN**
WYNDHAM CITY COUNCIL
FEET NO. 1895 PTY LTD

CONSTRUCTION 303447CR200 0

PROJECT:
Newhaven Estate – Stage 15 (Level 1)

LOCATION:
Tarnet

CLIENT:
BMD Urban

PROJECT No:
1120 0303-1 (SI08)

DATE:
04/04/2022

SITE PLAN SKETCH—NOT TO SCALE

A&Y ASSOCIATES
GEOTECHNICAL ENGINEERING CONSULTANTS