



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 20102
 Report No 20102/R001
 Date Issued 25/02/2020

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AM
Project	CORNERSTONE - STAGE 11	Date tested	25/02/20
Location	WYNDHAM VALE	Checked by	JHF

Feature	CAPPING	Layer thickness	250 mm	Time:	13:26:15
----------------	----------------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No	1	2	3	4	5	6
Location	Cressy Street	Hutton Road		Grandvista Boulevard		
Chainage	290	10	60	1000	1050	1100
Offset	1.8	1.8	1.8	1.8	1.8	1.8
	east of kerb	north of kerb	south of kerb	north of kerb	south of kerb	north of kerb
Approximate depth from F.S.L. m						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m ³	2.11	2.16	2.09	2.11	2.12	2.17
Field dry density t/m ³	1.92	1.94	1.93	1.92	1.92	1.94
Field moisture content %	10.0	11.5	9.0	10.0	10.5	12.0

Laboratory Compaction AS 1289.5.1.1 & 5.4.2 Assigned Values (See Report No 40SMWVCH)

Date of assignment	15/01/2020
Material source and location	40mm Capping - MVQ, Wyndham Vale
Compactive effort	STANDARD
Maximum Dry Density t/m ³	1.96
Optimum Moisture Content %	14.5

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve mm	37.5	37.5	37.5	37.5	37.5	37.5
Percent of oversize material wet	-	-	-	-	-	-
Percent of oversize material dry	-	-	-	-	-	-
Adjusted Maximum Dry Density t/m ³	-	-	-	-	-	-
Adjusted Optimum Moisture Content %	-	-	-	-	-	-

Moisture Variation From Optimum Moisture Content	4.5% dry	3.0% dry	5.5% dry	4.5% dry	4.0% dry	2.5% dry
---	----------	----------	----------	----------	----------	----------

Moisture Ratio (R_m)	%	70.0	79.0	60.5	70.0	73.5	83.0
---	---	------	------	------	------	------	------

Density Ratio (R_D)	%	98.0	99.5	98.5	98.0	98.0	99.0
--	---	-------------	-------------	-------------	-------------	-------------	-------------

A581ASSIGNED V1.13 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 20102
Report No 20102/R002
Date Issued 25/02/2020

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AM
Project	CORNERSTONE - STAGE 11	Date tested	25/02/20
Location	WYNDHAM VALE	Checked by	JHF

Feature	CAPPING	Layer thickness	250 mm	Time:	14:15:17
----------------	----------------	------------------------	--------	--------------	----------

AS 12892.1.1 & 5.8.1

Test No		7	8				
Location		Abbeygate Drive					
Chainage		400	450				
Offset		1.8	1.8				
		east	west				
		of kerb	of kerb				
Approximate depth from F.S.L.	m						
Measurement depth	mm	175	175				
Field wet density	t/m ³	2.12	2.14				
Field dry density	t/m ³	1.93	1.93				
Field moisture content	%	10.0	11.0				

Laboratory Compaction AS 1289.5.1.1 & 5.4.2 Assigned Values (See Report No 40SMWVCH)

Date of assignment		15/01/2020
Material source and location		40mm Capping - MVQ, Wyndham Vale
Compactive effort		STANDARD
Maximum Dry Density	t/m ³	1.96
Optimum Moisture Content	%	14.5

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	37.5	37.5				
Percent of oversize material	wet	-	-				
Percent of oversize material	dry	-	-				
Adjusted Maximum Dry Density	t/m ³	-	-				
Adjusted Optimum Moisture Content	%	-	-				

Moisture Variation From Optimum Moisture Content		4.5% dry	3.5% dry				
---	--	-------------	-------------	--	--	--	--

Moisture Ratio (R_m)	%	68.0	74.0				
---	---	------	------	--	--	--	--

Density Ratio (R_D)	%	98.5	98.5				
--	---	------	------	--	--	--	--

A581ASSIGNED V1.13 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 20102
Report No 20102/R003
Date Issued 25/02/2020

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AM
Project	CORNERSTONE - STAGE 11	Date tested	25/02/20
Location	WYNDHAM VALE	Checked by	JHF

Feature	DRAINAGE	Layer thickness	200 mm	Time:	14:46:08
----------------	-----------------	------------------------	--------	--------------	----------

AS 12892.1.1 & 5.8.1

Test No		9	10	11	12	13	14
Location							
	Pit	170 - 169	167 - 168	161 - 162	161 - 160	162 - 173	164 - 174
Approximate depth from F.S.L.	m						
Measurement depth	mm	175	175	175	175	175	175
Field wet density	t/m ³	2.38	2.39	2.40	2.40	2.39	2.43
Field dry density	t/m ³	2.26	2.28	2.29	2.26	2.26	2.28
Field moisture content	%	5.0	5.0	5.0	6.5	5.5	6.5

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 203MWWII)

Date of assignment		15/01/2020
Material source and location		20mm Class 3 - MVQ, Wyndham Vale
Compactive effort		MODIFIED
Maximum Dry Density	t/m ³	2.30
Optimum Moisture Content	%	7.5

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	37.5	37.5	37.5	37.5	37.5	37.5
Percent of oversize material	wet	-	-	-	-	-	-
Percent of oversize material	dry	-	-	-	-	-	-
Adjusted Maximum Dry Density	t/m ³	-	-	-	-	-	-
Adjusted Optimum Moisture Content	%	-	-	-	-	-	-

Moisture Variation From Optimum Moisture Content		2.5% dry	2.5% dry	2.5% dry	1.5% dry	2.5% dry	1.0% dry
---	--	-------------	-------------	-------------	-------------	-------------	-------------

Moisture Ratio (R_m)	%	65.5	65.0	65.0	81.0	70.0	86.5
---	---	------	------	------	------	------	------

Density Ratio (R_D)	%	98.5	99.0	99.5	98.0	98.5	99.0
--	---	-------------	-------------	-------------	-------------	-------------	-------------

A581ASSIGNED V1.13 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 20102
Report No 20102/R004
Date Issued 25/02/2020

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AM
Project	CORNERSTONE - STAGE 11	Date tested	25/02/20
Location	WYNDHAM VALE	Checked by	JHF

Feature	DRAINAGE	Layer thickness	200 mm	Time:	15:11:34
----------------	-----------------	------------------------	--------	--------------	----------

AS 12892.1.1 & 5.8.1

Test No		15	16	17	18	19	20
Location							
	Pit	18 - 3B	3B - 3A	3B - 22B	3A - 12A	22 - 180	22 - 22A
Approximate depth from F.S.L.	m						
Measurement depth	mm	175	175	175	175	175	175
Field wet density	t/m ³	2.41	2.40	2.38	2.40	2.38	2.40
Field dry density	t/m ³	2.25	2.27	2.26	2.25	2.27	2.28
Field moisture content	%	7.0	6.0	5.5	7.0	5.0	5.5

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 203MWWII)

Date of assignment		15/01/2020
Material source and location		20mm Class 3 - MVQ, Wyndham Vale
Compactive effort		MODIFIED
Maximum Dry Density	t/m ³	2.30
Optimum Moisture Content	%	7.5

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	37.5	37.5	37.5	37.5	37.5	37.5
Percent of oversize material	wet	-	-	-	-	-	-
Percent of oversize material	dry	-	-	-	-	-	-
Adjusted Maximum Dry Density	t/m ³	-	-	-	-	-	-
Adjusted Optimum Moisture Content	%	-	-	-	-	-	-

Moisture Variation From Optimum Moisture Content		1.0% dry	2.0% dry	2.5% dry	1.0% dry	3.0% dry	2.0% dry
---	--	-------------	-------------	-------------	-------------	-------------	-------------

Moisture Ratio (R_m)	%	89.0	74.5	70.5	89.0	62.0	71.0
---	---	------	------	------	------	------	------

Density Ratio (R_D)	%	98.0	99.0	98.5	98.0	99.0	99.0
--	---	------	------	------	------	------	------

A581ASSIGNED V1.13 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 20102
 Report No 20102/R005
 Date Issued 18/03/2020

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BGG
Project	CORNERSTONE - STAGE 11	Date tested	17/03/20
Location	WYNDHAM VALE	Checked by	JHF

Feature	CLASS 3	Layer thickness	140 mm	Time:	16:45:46
----------------	----------------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No	21	22	23	24	25	
Location	Grandvista Boulevard			Abbeygate Drive		
Chainage	1000	1050	1100	400		
Offset	1.8	1.8	1.8	1.8	1.8	
	north	south	north	east	west	
	of kerb	of kerb	of kerb	of kerb	of kerb	
Approximate depth from F.S.L.	m					
Measurement depth	mm	100	100	100	100	100
Field wet density	t/m ³	2.40	2.40	2.40	2.39	2.39
Field dry density	t/m ³	2.28	2.28	2.27	2.27	2.27
Field moisture content	%	5.5	5.5	5.5	5.0	5.5

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 203MWVIJ)

Date of assignment	05/03/2020
Material source and location	20mm Class 3 - MVQ, Wyndham Vale
Compactive effort	MODIFIED
Maximum Dry Density	t/m ³ 2.31
Optimum Moisture Content	%

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	
Percent of oversize material	wet	-	-	-	-	-	
Percent of oversize material	dry	-	-	-	-	-	
Adjusted Maximum Dry Density	t/m ³	-	-	-	-	-	
Adjusted Optimum Moisture Content	%	-	-	-	-	-	

Moisture Variation From Optimum Moisture Content	2.5%	2.0%	2.0%	2.5%	2.5%	
	dry	dry	dry	dry	dry	

Moisture Ratio (R_m)	%	70.0	71.0	72.0	68.0	69.5	
---	---	------	------	------	------	------	--

Density Ratio (R_D)	%	98.5	98.5	98.5	98.5	98.5	
--	---	-------------	-------------	-------------	-------------	-------------	--

A581ASSIGNED V1.13 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Job No 20102
Report No 20102/R006
Date Issued 18/03/2020

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BGG
Project	CORNERSTONE - STAGE 11	Date tested	17/03/20
Location	WYNDHAM VALE	Checked by	JHF

Feature	CLASS 3	Layer thickness	180 mm	Time:	16:59:39
----------------	----------------	------------------------	--------	--------------	----------

AS 12892.1.1 & 5.8.1

Test No		26	27	28			
Location		Hutton Road		Cressy Street			
Chainage		10	60	300			
Offset		1.8	1.8	1.8			
		north	south	east			
		of kerb	of kerb	of kerb			
Approximate depth from F.S.L.	m						
Measurement depth	mm	175	175	175			
Field wet density	t/m ³	2.41	2.41	2.39			
Field dry density	t/m ³	2.26	2.26	2.26			
Field moisture content	%	6.5	6.5	5.5			

Laboratory Compaction AS 1289.5.2.1 & 5.4.2 Assigned Values (See Report No 203MWVIJ)

Date of assignment		05/03/2020					
Material source and location		20mm Class 3 - MVQ, Wyndham Vale					
Compactive effort		MODIFIED					
Maximum Dry Density	t/m ³	2.31					
Optimum Moisture Content	%	7.5					

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0	19.0	19.0			
Percent of oversize material	wet	-	-	-			
Percent of oversize material	dry	-	-	-			
Adjusted Maximum Dry Density	t/m ³	-	-	-			
Adjusted Optimum Moisture Content	%	-	-	-			

Moisture Variation From Optimum Moisture Content		1.0% dry	1.0% dry	2.0% dry			
---	--	-------------	-------------	-------------	--	--	--

Moisture Ratio (R_m)	%	86.5	87.0	75.5			
---	---	------	------	------	--	--	--

Density Ratio (R_D)	%	98.0	98.0	98.0			
--	---	------	------	------	--	--	--

A581ASSIGNED V1.13 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry